



2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 5, May 13, 2016



This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

WORK COMPLETED FROM May 9nd, 2016 THROUGH May 13th, 2016

Stark's subcontractor UPI completed installation of water services on E. Beverly Road and storm sewer at the intersection of E. Beverly Road and N. Murray Avenue.

WORK SCHEDULED FOR THE WEEK OF May 16th, 2016

UPI will complete wet connections of new watermain to existing watermain at the intersections of E. Beverly Road and N. Cramer Street, E. Beverly Road and N. Murray Avenue, and E. Beverly Road and N. Fredrick Avenue. UPI will continue installing storm sewer on E. Beverly Road between N. Murray Avenue and N. Downer Avenue.

Water main work for N. Harcourt Place will likely begin in one week. Roadway removals on N. Cramer Street and E. Beverly Road may begin as early as Wednesday, May 18th, 2016.

If you have any questions or special needs please feel free to contact one of the following:
Phil Bzdusek, Project Manager - 414-305-9740
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650
www.villageshore.org/beverly