



# 2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 7, May 27, 2016



This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

## **WORK COMPLETED FROM May 23rd, 2016 THROUGH May 27th, 2016**

UPI completed installation of storm sewer along E. Beverly Road. UPI installed watermain along N. Harcourt Place.

Stark completed removals and installed base course in N. Cramer Street. Stark began removals in E. Beverly Road beginning at Oakland Avenue and moving west.

Pieper Electric began installing street lighting conduit and wiring at N. Cramer Street.

## **WORK SCHEDULED FOR THE WEEK OF May 31st, 2016**

UPI plans to install storm sewer along N. Harcourt Place. UPI will begin water service installation. Periodic water service shutdowns will occur. Roadway removals on E. Beverly Road will continue. Contractor has installed stakes throughout the project site in the terrace areas which should be left in place by property owners if possible.

*Water service replacement program – Water shutdowns may occur the Week of May 30th when the water services are being installed on N. Harcourt Place.*

If you have any questions or special needs please feel free to contact one of the following:  
Phil Bzdusek, Project Manager - 414-305-9740  
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650  
[www.villageshore.org/beverly](http://www.villageshore.org/beverly)