



2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 10, June 17, 2016



Photo by Howard Berliant

This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

WORK COMPLETED FROM June 13th, 2016 THROUGH June 17th, 2016

Stark continued removals along E. Beverly Road. Stark set string line for curb and gutter along N. Cramer Street and E. Beverly Road from N. Oakland Avenue to N. Murray Avenue. UPI completed storm sewer structure adjustments on N. Cramer Street and E. Beverly Road. Pieper Electric continued installing street lighting conduit and wire along E. Beverly Road.

WORK SCHEDULED FOR THE WEEK OF June 20th, 2016

Roadway removals on E. Beverly Road will continue moving eastward from N. Maryland Avenue to N. Downer Avenue. Pieper Electric will continue installing street lighting conduit and wire along E. Beverly Road. ***Curb and gutter and driveways are scheduled for installation June 20th, June 21st, and June 22nd on N. Cramer Street and E. Beverly Road from N. Oakland Avenue to N. Murray Avenue. Curb and gutter and driveway installation may be completed June 23rd and June 24th along E. Beverly Road east of N. Murray Avenue.***

During roadway removals driveway access may be temporarily unavailable for about a day. Contractors will work with residents to reestablish access as soon as possible.

During curb and gutter and driveway installation driveway access will be unavailable for about 10-days after the curb and gutter concrete is poured. Notices will be provided approximately 3 days prior to curb and gutter being poured.

If you have any questions or special needs please feel free to contact one of the following:
Phil Bzdusek, Project Manager - 414-305-9740
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650

www.villageshore.org/beverly