



2016 COMBINED SEWER IMPROVEMENTS CONSTRUCTION STATUS REPORT

Status Report #12, June 30, 2016



This Status Report will provide an update on the 2016 Combined Sewer Improvements recent and upcoming work.

WORK COMPLETED FROM June 27, 2016 THROUGH June 30, 2016

Globe finished installing sanitary sewer and sanitary laterals along E. Kensington Boulevard. Globe began installing sanitary sewer laterals along N. Murray Avenue. Pieper Electric installed street lighting wire and conduit. Globe plans to excavate for permeable paving trenches and piping at the intersection of E. Kensington Boulevard and N. Frederick Avenue July 1, 2016. Globe installed road base course for curb and gutter work scheduled for next week.

WORK SCHEDULED FOR THE WEEK OF July 5, 2016

Globe will continue installing sanitary sewer laterals along N. Murray Avenue. Globe will continue installing road base course for curb and gutter work scheduled for next week. Globe's subcontractor will install curb and gutter and driveways along N. Frederick Avenue.

Driveway access will be unavailable for approximately 10 days when curb and gutter and driveways are installed. If you need additional parking permits, please contact the DPW office at 414-847-2650.

If you have any questions or special needs please feel free to contact one of the following:

Phil Bzdusek, Project Manager - 414-305-9740
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650 www.villageshore.org