



2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 12, June 30, 2016



Photo by Howard Berliant

This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

WORK COMPLETED FROM June 27, 2016 THROUGH June 30, 2016

Stark completed removals at N. Harcourt Place. Stark installed curb and gutter along the remainder of E. Beverly Road. Pieper Electric continued install of street light conduit and wire.

WORK SCHEDULED FOR THE WEEK OF July 5, 2016

Stark will complete curb ramps, driveways, and carriage walks along E. Beverly Road. Driveways are scheduled to be complete July 1, 2016. Curb and gutter work is scheduled for N. Harcourt Place on July 6th, 2016 and driveway work July 7, 2016. Terrace restoration will occur in locations where curb and gutter is installed.

Driveway access will be unavailable for approximately 10 days when curb and gutter and driveways are installed. If you need additional street parking permits please contact the DPW at 414-847-2650.

If you have any questions or special needs please feel free to contact one of the following:
Phil Bzdusek, Project Manager - 414-305-9740
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650
www.villageshore.org/beverly