



# 2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 13, July 8, 2016



Photo by Howard Berliant

This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

## **WORK COMPLETED FROM July 5, 2016 THROUGH July 8, 2016**

Stark completed curb ramps, driveways, and carriage walks along E. Beverly Road. Stark completed curb and gutter and driveway work along N. Harcourt Place. Stark continued terrace restoration work. Pieper Electric continued installing conduit and wiring for street lighting.

## **WORK SCHEDULED FOR THE WEEK OF July 11, 2016**

Stark will complete curb ramps and carriage walks along N. Harcourt Place. Stark will begin fine grading all roads throughout the project. Temporary gravel ramps will be provided for all driveways. Manhole frames and water valve boxes will be partially exposed throughout the project site and should be avoided by vehicles. Stark will continue terrace restoration throughout the project. Pieper Electric will continue pulling wire for street lighting.

**STREET PAVING IS SCHEDULED TO BEGIN ON JULY 18<sup>th</sup> (Pending Weather). Notices will be distributed to property owners early next week.**

If you have any questions or special needs please feel free to contact one of the following:  
Phil Bzdusek, Project Manager - 414-305-9740  
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650  
[www.villageshore.org/beverly](http://www.villageshore.org/beverly)