



2020 ROAD RECONSTRUCTION PROGRAM CONSTRUCTION STATUS REPORT

Status Report #5, May 15, 2020
Shorewood, WI
Contract 1-2020



This Status Report will provide an update on the 2020 Road Reconstruction Program's recent and upcoming work.

WORK COMPLETED FROM May 11th, 2020 THROUGH May 15th, 2020

Stark completed removals and installed aggregate base on North Larkin Street, beginning at East Marion Street and working toward East Olive Street. Stark installed the binder layer of asphalt on East Lawnwood Place and East Marion Street from North Morris Boulevard to North Newhall Street. Pro Electric installed street lighting conduit at East Olive Street and East Marion Street. Sirrah completed backfilling the newly installed curb and gutter on East Lawnwood and East Marion Street from North Morris Boulevard to North Newhall Street.

WORK SCHEDULED FOR THE WEEK OF May 18th, 2020

Stark plans to install curb and gutter on East Marion Street from North Newhall Street to North Oakland Avenue, and North Larkin Street from East Olive Street to East Marion Street. Sirrah plans to install driveways and sidewalks on East Marion Street from North Newhall Street to North Oakland Avenue, and North Larkin Street from East Olive Street to East Marion Street. Sirrah will also install concrete roadway pavement on East Marion Street at the intersection of North Oakland Avenue. **Residents on East Marion Street from North Newhall Street to North Oakland Avenue, and North Larkin Street from East Marion Street to East Olive Street will not have access to driveways beginning on Monday May 18, 2020 for approximately 10 days.**

If you have any questions or special needs please feel free to contact one of the following:

- Phil Bzdusek, Project Manager: (414) 305-9740
- Isak Fruchtman, Onsite Representative: (952) 688-3435
- Shorewood DPW: (414) 847-2650