



2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #11, July 22, 2022



Alley 3 Excavation



Alley 3 Excavation

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

WORK COMPLETED WEEK OF July 18th

Lalonde Contractors began removals and excavation on Alley 3.

WORK SCHEDULED WEEK OF July 25th

Lalonde Contractors plans to finish excavation of Alley 3 and begin storm sewer installation.

Alley 6 is scheduled to begin the week of August 1st. Construction notices will be given out prior to the beginning of construction.

To ensure timely collection of refuse and recycling, residents are reminded to place carts at the curb by 7 AM on their normal collection day.

If you have any questions or special needs, please feel free to contact one of the followRobbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650

www.villageofshorewood.org/2022alleys