



2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #15, August 26, 2022



Alley 3 Concrete Grading



Alley 6 Storm Sewer

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

WORK COMPLETED WEEK OF August 22nd

Lalonde started grading for the concrete pavement on Alley 3.

Sirrah finished storm sewer installation on Alley 6.

WORK SCHEDULED WEEK OF August 29th

Lalonde will continue to grade for concrete and pour the concrete pavement on Alley 3.

Lalonde will begin grading for concrete and pour the concrete pavement on Alley 6.

To ensure timely collection of refuse and recycling, residents are reminded to place carts at the curb by 7 AM on their normal collection day.

If you have any questions or special needs, please feel free to contact one of the following:
Robbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650 www.villageofshorewood.org/2022alleys