



# 2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #13, August 12, 2022



**Alley 3 Storm Sewer**



**Alley 6 Excavation**

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

## **WORK COMPLETED WEEK OF August 8th**

Lalonde completed excavation and removals of the north leg of Alley 3. Lalonde finished the removals and excavation of Alley 6. Sirrah started storm sewer installation on the north leg of Alley 3.

## **WORK SCHEDULED WEEK OF August 15th**

Sirrah plans to finish the storm sewer installation in Alley 3. Lalonde will begin grading for concrete pavement in Alley 3.

Sirrah plans to begin storm sewer on Alley 6.

***To ensure timely collection of refuse and recycling, residents are reminded to place carts at the curb by 7 AM on their normal collection day.***

If you have any questions or special needs, please feel free to contact one of the followRobbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650  
[www.villageofshorewood.org/2022alleys](http://www.villageofshorewood.org/2022alleys)