



2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #17, September 9, 2022



Alley 3 Finished Concrete and Stone Base



Alley 4 Excavation

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

WORK COMPLETED WEEK OF September 6th

LaLonde finishing pouring concrete on Alleys 3 and 6 and stone base was placed in preparation for pavers to be installed next week. LaLonde removed pavement, excavated, and graded Alley 4. Stone base began being placed on Alley 4. LaLonde began sawcutting on Alleys 8 and 9 in preparation for removals next week.

WORK SCHEDULED WEEK OF September 12th

Breckenridge will be onsite at Alley 6 for paver installation starting Monday, moving onto Alley 3 when completed.

Removals are planned to begin on Alley 8 on Monday, Sept. 12 and Alley 9 on Thursday, Sept. 15.

Alley 4 stone base to be completed this week.

To ensure timely collection of refuse and recycling, residents are reminded to place carts at the curb by 7 AM on their normal collection day.

If you have any questions or special needs, please feel free to contact one of the following:
Robbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650 www.villageofshorewood.org/2022alleys