



2019 WATERMAIN RELAY PROJECT CONSTRUCTION STATUS REPORT

**Status Report #5
May 31, 2019**

This Status Report will provide an update on the 2019 Woodburn Watermain Relay Project recent and upcoming work.

WORK COMPLETED FOR THE WEEK OF May 28, 2019

Mid-City Plumbing completed the installation of the private side water services for those properties that have agreements in place for the replacement of the private portion of the water services.

Stark Pavement completed the excavation and grading necessary to form the areas of curb, driveway approaches, and sidewalk that was removed for the water service installations.

Stark Pavement completed the concrete pours for the above areas on Friday. This new concrete will need to cure for 7 days before vehicles are allowed to drive on it.

WORK SCHEDULED FOR THE WEEK OF June 3, 2019

Underground Pipeline will begin restoration of the grass areas by placing topsoil, seed and mulch throughout the site in areas that were disturbed during the course of construction.

Stark Pavement is scheduled to begin restoring the street pavement on Monday June 10th. This work is a two-step process that will require the Contractor to mill off the existing surface and then repave the street.

This work will require a complete two (2) day closure of N. Woodburn Street between Olive and Lawnwood. This work is weather dependent and will be reschedule the next available dry day.

Property owners will be notified in advance (Notice in Front Door) of this proposed closure so that vehicles can be moved from driveways.

If you have any questions regarding the project, please contact one of the project representatives below;

Andy Krueger, Field Inspector – 414-380-9431
Shorewood DPW 414-847-2650
www.villageofshorewood.org/woodburnwater