



2019 WATERMAIN RELAY PROJECT CONSTRUCTION STATUS REPORT

Status Report #6
June 7, 2019

This Status Report will provide an update on the 2019 Woodburn Watermain Relay Project recent and upcoming work.

WORK COMPLETED FOR THE WEEK OF June 3, 2019

Underground Pipeline completed topsoil / seed / mulch restoration within the street right of way.

New concrete driveway approaches and repairs have been blocked off the entire week as the concrete cures and strengthens prior to allowing vehicles to drive on the new concrete.

Property owners have been notified of the proposed street closure beginning on Monday, June 10th.

WORK SCHEDULED FOR THE WEEK OF June 10, 2019

Stark Pavement is scheduled to begin restoring the street pavement on Monday June 10th. This work is a two-step process that will require the Contractor to mill off the existing surface and then repave the street.

This work will require a complete two (2) to three (3) day closure of N. Woodburn Street between Olive and Lawnwood. This work is weather dependent and will be reschedule the next available dry day.

Vehicles will need to be moved by 7:00 a.m. on Monday morning so that the Contractor is able to begin milling the pavement.

Refuse and Recycling will be collected as scheduled for next Wednesday.

If you have any questions regarding the project, please contact one of the project representatives below;

Eric Fulsaa, Field Inspector – 414-299-0649
Shorewood DPW 414-847-2650
www.villageofshorewood.org/woodburnwater