



# 2020 ROAD RECONSTRUCTION PROGRAM CONSTRUCTION STATUS REPORT

Status Report #8, June 5, 2020



This Status Report will provide an update on the 2020 Road Reconstruction Program's recent and upcoming work.

## **WORK COMPLETED FROM June 1st, 2020 THROUGH June 5th, 2020**

### Phase 2 Construction

The Contractor began removing pavement and installing aggregate base on North Larkin Street south of East Olive Street working towards East Capitol Drive.

### Phase 1 Construction:

The Utility Subcontractor began raising manhole structures to final grade in locations where the lower layer of pavement has been installed.

## **WORK SCHEDULED FOR THE WEEK OF June 8th, 2020**

### Phase 2 Construction

The Contractor plans to finish removing pavement and installing aggregate base on North Larkin Street south of East Olive Street working towards East Capitol Drive. Proposed construction schedule indicates beginning pavement removals on East Olive Street between North Newhall Street and North Oakland Avenue around June 11, 2020.

The Utility Subcontractor is scheduled to begin watermain installation on North Newhall Street from East Lake Bluff Boulevard to East Marion Street. **Temporary water service interruptions will be required to complete the water work. Properties will be notified when these are necessary.**

**PLEASE BE AWARE: Temporary Street Light Outages will occur during the Construction Process. All efforts will be made to limit the duration the street lights remain out.**

If you have any questions or special needs, please feel free to contact one of the following:

- Phil Bzdusek, Project Manager: (414) 305-9740
- Isak Fruchtmann, Onsite Representative: (952) 688-3435
- Shorewood DPW: (414) 847-2650