



# 2020 ROAD RECONSTRUCTION PROGRAM CONSTRUCTION STATUS REPORT

Status Report #18, August 14, 2020



This Status Report will provide an update on the 2020 Road Reconstruction Program's recent and upcoming work.

## **WORK COMPLETED FROM August 10th, 2020 THROUGH August 14th, 2020**

The contractor completed landscaping in the Phase 2 project areas. The contractor completed milling work at the intersection of East Lawnwood Place and North Ardmore Avenue, the intersection of East Lawnwood Place and North Morris Boulevard, and the intersection of North Newhall Street and East Lake Bluff Boulevard. The contractor installed the surface layer of pavement in the Phase 1 area.

## **WORK SCHEDULED FOR THE WEEK OF August 17th, 2020**

The contractor plans to install the surface layer of pavement in the Phase 2 area. The contractor plans to repair deficient sod areas in the Phase 1 area. The contractor plans to install signs and pavement markings throughout the project area.

The contractor is planning to complete paving in the Phase 2 area. Property owners will not have access to their driveways during paving operations. Property owners will have access to their driveways by the end of the day that paving is completed.

Sod has been installed in various locations. The contractor is required to water the sod for 30 days after installation, however any sod watering completed by residents to assist the contractor is appreciated. Sod has been installed for approximately 30 days in some locations and watering will no longer be completed by the Contractor.

If you have any questions or special needs, please feel free to contact one of the following:

- Phil Bzdusek, Project Manager: (414) 305-9740
- Isak Fruchtmann, Onsite Representative: (952) 688-3435
- Shorewood DPW: (414) 847-2650

[www.villageofshorewood.org/2020Roads](http://www.villageofshorewood.org/2020Roads)

[www.villageofshorewood.org/NotifyMe](http://www.villageofshorewood.org/NotifyMe)