



2020 ROAD RECONSTRUCTION PROGRAM CONSTRUCTION STATUS REPORT

Status Report #19, August 21, 2020



This Status Report will provide an update on the 2020 Road Reconstruction Program's recent and upcoming work.

WORK COMPLETED FROM August 17th, 2020 THROUGH August 21st, 2020

The contractor installed the surface layer of pavement in the Phase 2 area.

WORK SCHEDULED FOR THE WEEK OF August 24th, 2020

The contractor plans to install pavement markings throughout the project area. The contractor plans to repair damaged curb and gutter that was damaged during construction throughout the project area.

Sod has been installed in various locations. The contractor is required to water the sod for 30 days after installation, however any sod watering completed by residents to assist the contractor is appreciated. Sod has been installed for approximately 30 days in some locations and watering will no longer be completed by the Contractor. The contractor will address restoration concerns at a later date.

If you have any questions or special needs, please feel free to contact one of the following:

- Phil Bzdusek, Project Manager: (414) 305-9740
- Isak Fruchtman, Onsite Representative: (952) 688-3435
- Shorewood DPW: (414) 847-2650

www.villageofshorewood.org/2020Roads

www.villageofshorewood.org/NotifyMe