



2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #1, April, 29, 2022



Alley 1 Excavation



Alley 1 Base Course

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

WORK COMPLETED THROUGH April 29, 2022

Lalonde Contractors completed saw cutting of pavement on Alleys 1 and 2. Contractor completed excavation on Alley 1 and began removing pavement on Alley 2.

UPCOMING WORK

Construction of Alley 1 and Alley 2 will continue for approximately 30 days. Construction of Alley 3 will take place following the completion of Alleys 1 and 2. Residents will be notified prior to construction to provide time to remove vehicles from the alleys. Street Parking permits may be obtained from the Department of Public works.

As a reminder, refuse and recycling carts must be placed at the street curb on your normal collection day.

If you have any questions or special needs, please feel free to contact one of the following:
Robbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650 www.villageofshorewood.org/2022alleys