



2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #4, May 27, 2022



Alley 1 Concrete

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

WORK COMPLETED WEEK OF May 23rd.

LaLonde Contractors completed the concrete pavement work on Alley 1 along with the installation of the underground storm sewer pipes on Alley 2.

The placement and fine grading of the stone aggregate took place in Alley 2 in preparation for the installation of the proposed concrete work.

WORK SCHEDULED WEEK OF May 30th.

Alley 2 work will progress with installation of concrete forms in preparation to pour the concrete headers that will form the permeable paver cross-section.

Work in Alley 1 has been delayed waiting on shipment of the permeable pavers that need to be installed between the concrete headers that were poured last week. This work needs to take place prior to other necessary tasks such as backfilling, asphalt patching, and landscaping.

Alley 3 construction is anticipated to begin within the next few weeks once the Contractor completes the necessary work in Alleys 1 and 2. Residents will be notified prior to construction to provide time to remove vehicles from the alleys.

To ensure timely collection of refuse and recycling, residents are reminded to place carts at the curb by 7 AM on their normal collection day.

If you have any questions or special needs, please feel free to contact one of the following:
Robbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650 www.villageofshorewood.org/2022alleys