



2022 ALLEY RECONSTRUCTION PROJECT CONSTRUCTION STATUS REPORT

Status Report #6, June 10, 2022



Alley 2 Concrete



Alley 1 Pavers

This Status Report will provide an update on the 2022 Alley Reconstruction Project's recent and upcoming work.

WORK COMPLETED WEEK OF June 6th

Lalonde Contractors poured the sidewalk on Alley 2 and the concrete approach for Alley 1. Breckenridge Landscaping placed the pavers for Alley 1.

WORK SCHEDULED WEEK OF June 13th

Alley 1 will progress with finishing up pavers for Alley 1 and paving asphalt on the east leg of Alley 1.

Alley 2 work will continue with the installation of permeable pavers.

Alley 3 construction is tentatively scheduled to begin the week of June 20th once the Contractor completes the necessary work in Alleys 1 and 2. Residents will be notified prior to construction to provide time to remove vehicles from the alleys.

To ensure timely collection of refuse and recycling, residents are reminded to place carts at the curb by 7 AM on their normal collection day.

If you have any questions or special needs, please feel free to contact one of the following:
Robbie Maas, Village's Onsite Representative – 262-893-4202 Or Shorewood DPW 414-847-2650 www.villageofshorewood.org/2022alleys