



2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 3, April 29, 2016



This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

WORK COMPLETED FROM APRIL 25th, 2016 THROUGH APRIL 29th, 2016

Stark's subcontractor UPI completed installation of water main and water services on N. Cramer Street and E. Shorewood Boulevard. Storm sewer has also been installed on N. Cramer Street and western portions E. Beverly Road. UPI began installation of water main on E. Beverly Road starting at the intersection of N. Murray Avenue and E. Beverly Road.

It is recommended that residents who received new water services (N. Cramer Street and E. Shorewood Boulevard) follow water service replacement program protocol.

WORK SCHEDULED FOR THE WEEK OF May 2nd, 2016

UPI will continue installation of water main on E. Beverly Road from N. Murray Avenue towards N. Maryland Avenue. UPI may install storm sewer on E. Beverly Road. UPI may install water valves on E. Beverly Road. Residents will likely have periodic water service shutdowns while the water main and services are being installed. Stark may complete restoration of pavement surfaces impacted by water main work on E. Shorewood Boulevard.

Water service replacement program – Water service shutdowns will likely occur the Week of May 9th when water services are being replaced on E. Beverly Road. Residents should review water service replacement protocol and contact Village with any questions.

If you have any questions or special needs please feel free to contact one of the following:
Phil Bzdusek, Project Manager - 414-305-9740
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650
www.villageshore.org/beverly