



2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 4, May 6, 2016



This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

WORK COMPLETED FROM May 2nd, 2016 THROUGH May 6th, 2016

Stark's subcontractor UPI completed installation of water main on E. Beverly Road. Stark completed asphalt restoration on E. Shorewood Boulevard. UPI replaced water valves in several locations throughout the project site.

WORK SCHEDULED FOR THE WEEK OF May 9th, 2016

UPI will begin installation of water services on E. Beverly Road from N. Murray Avenue towards N. Maryland Avenue on Tuesday May 10, 2016. UPI may install storm sewer on E. Beverly Road. Residents will have periodic water service shutdowns while services are being replaced.

Water main work for N. Harcourt Place will likely begin in two weeks.

Water service replacement program – Water service shutdowns will occur the Week of May 9th when water services are being replaced on E. Beverly Road. Residents should review water service replacement protocol and contact Village with any questions.

If you have any questions or special needs please feel free to contact one of the following:
Phil Bzdusek, Project Manager - 414-305-9740
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650
www.villageshore.org/beverly