



2016 BEVERLY ROAD RECONSTRUCTION CONSTRUCTION STATUS REPORT

Status Report # 6, May 20, 2016



This Status Report will provide an update on the 2016 Road Reconstruction Project recent and upcoming work.

WORK COMPLETED FROM May 16th, 2016 THROUGH May 20th, 2016

Stark's subcontractor UPI completed installation of water main on E. Beverly Road. UPI completed installation of storm sewer in the intersection of E. Beverly Road and North Fredrick Avenue. Stark began removals on N. Cramer Street.

WORK SCHEDULED FOR THE WEEK OF May 23rd, 2016

UPI will complete storm sewer installation along E. Beverly Road from N. Maryland Avenue to N. Downer Avenue.

The earliest water main work on N. Harcourt Place will begin is Tuesday, May 24, 2016. Periodic watermain shutdowns will occur. Water service installation will likely occur the week of May 30th, 2016. Roadway removals on N. Cramer Street and E. Beverly Road will continue.

Water service replacement program – Water shutdowns may occur the Week of May 23rd when the water main is being installed on N. Harcourt Place. Water services will likely be replaced the week of May 30th.

If you have any questions or special needs please feel free to contact one of the following:
Phil Bzdusek, Project Manager - 414-305-9740
Colin Doherty, Onsite Representative - 608-658-9508

Shorewood DPW 414-847-2650

<http://www.villageofshorewood.org/625/2016-Road-Reconstruction-Program>